GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Ref: QECD/BBMP/YNK/PMC-06/2019-20/ Date: 12-09-2019

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Improvements to Drains at Kamakshamma Layout in Ward NOo.02 of Yelahanka Sub Division".**

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st & Final Bill submitted by **" Sri. Dalithkumar",** Contractor, K.T Halli, Nidagal Hobli, Pavagada Taluk, Tumkur District towards the above work. The work has been completed satisfactorily.

Sl No	Discription Work	Unit	Quantity	Amount in Rs.
1	Removing B.S slab of drain and stacking	Sqm	381.04	25041.78
2	KSRRB 300- Excavation for Road, drains and similar works- KSRRB 300-1. Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m	Cum	158.14	13745.12
3	Removing and refixing stone slabs of drains and pointing in CM (1:3)	Sqm	304.54	24533.54
4	Providing and fixing RCC Precast Slabs of 0.10m thick of CC 1:2:4 with 20mm and down size graded granite metal, machine mixed, includig cost of all material, labour, HOM of machinery curing complete.	Sqm	76.50	160650.00
5	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations	Cum	250.70	207548.43

AE-2

Adress: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Ph No:- +91 9482685185, +91 9035830663 Email: qualiexpvtltd@gmail.com

Scanned by CamScanner

6	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m,	Cum	188.04	31293.95
7	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip	Cum	596.88	59688.20
8	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum	Cum	157.30	811504.82
9	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008	Cum	131.08	904464.94
10	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.	Sqm	1048.66	98573.57
11	Providing groove cutting for width of 5mm to 10mm and depth 80mm- 100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade,coolant etc., including cleaning of groove	m	77.00	9386.30
	Total Amount			**2346431.00**

Thanking You,

AE-02

Yours Faithfully

For Qualiex Civil Design & Consultancy

QUALIEX CIVIL DESIGN & CONSULTANCY

Authorized Signature

Scanned by CamScanner